EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of R.C.C. deck in 4th cross Vishweshwaraiah layout Muneshwara nagara and Sonnenaya layout in Bagalagunte W.No 14
2	Amount of Work Portion	489936-00
3	Estimated cost	5 w laky
4	Name of contractor	Manju. B.M. No 289 7th cross Bagalagunte
5	Agreement No	
6	NO and Date under which work order issued	170 / 19-12-2013
7	Time limit originally fixed for completion	19-12-2013 (90 days)
8	Date of application by the contractor for granting extension of time	29-3-2014.
9	Date of receipt of application in the sub division office	
10	Extension granted if any	- Nil -
	i)	
	ii)	
11	Work Carried out by the contractor during the original period stipulated in the contract	—
12	work Carried out during 1st extension.	—
13	work Carried out during 2nd extension.	—
14	Time now applied for	
15	Date of recommending time limit applied for	—
16	whether the original application of the contractor is enclosed	- Yes
17	Balance of work remaining to be done	- Nil -
18	Probable time required for completion of remaining work	90 days
19	Cost of work charged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	-
22	Remarks of the EE with the daily rate of penalty proposed	-

ASSISTANT ENGINEER
Ward No 14

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T. DASARAHALLI SUB DIVISION

Chief Engineer
Dasarahalli Zone